COMPLETION REPORT

1. Name Of Work :- Construction of General public toilet in ward no.13 Mallasandra Shettyhalli

2. Sanctioned Estimate No. & Date : EE/DD/AS/235/19-20, Dated:-09.03.2020
: SE/DZ/TS/32/19-20, Dated:- 09.03.2020

3. Head of account which is chargeable : P3294, 14th Finance Commission Works-General public toiletandSeptage Maintenance

4. Entrustment order No. & DT : **BBMP/EE/DD/WO/587/19-20, Dated: 16.03.2020**

5. Name of Beneficiaries : **M/s KRIDL**

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work :

7. Measurement recorded in : M.B No.4838
Page No. 483734 to 40

8. Check measurement of the Asst. : M.B No.4838
Page No.483734 to 40

Exe. Eng. / Exe. Eng., On :

9. Name of the office / official Incharge of the work : Shettyhalli Sub-Division

10. a) Asst. Eng/Junior Eng. : **Sri.Venkatesh**
b) Asst. Exe. Engineer : **Sri. Syed athiqur rehaman idrus**

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
Rs.27.50 Lakhs	Rs.2741493.95 2741456=00	-	Rs. 8544=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Assistant Engineer
Ward No.13

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Assistant Executive Engineer
Shettyhalli Sub-Division

Scanned with CamScanner